

SUPPLEMENTAL PLAN FOR OPERATION AND MAINTENANCE  
FOR FLOODWATER RETARDING STRUCTURE NO. L-73  
BARNITZ CREEK WATERSHED

Barnitz Creek, Site No. L-73 is added to the basic agreement dated February 19, 1959, by this supplement.

The plan is as follows:

1. Properly graze vegetation on these structures so as to leave 4"-6" of height. Remove livestock from structure when soil is wet and soft. To be accomplished by individual contacts with landowners by the sponsors.
2. Keep fences and gates in good condition. District aid will replace missing staples, posts and wire as needed.
3. Fertilize bermuda with an application of 30 pounds of nitrogen added annually as needed.
4. Build barricades as needed to prevent damage from ruts and trails on the dam and spillway.
5. Remove debris that will prevent principal spillway from functioning properly. Check after each high intensity rain.
6. Maintain fence on front slope of structures to permanently exclude livestock.
7. During years of high rainfall the water level will be lowered should there be evidence of wave action damage.

Name of Sponsor Upper Washita Soil and Water Conservation District

By C. W. Lester Title Chairman

This plan was concurred in at an official meeting of the Sponsor named immediately above

On March 18, 1971 at Hammon, Oklahoma,

Attest Helen Bouliware Title Secretary

Soil Conservation Service, United States Department of Agriculture

By W. L. Vaughn Title State Conservationist